COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROAD MEI LAYOUT 11TH, 13TH, 14TH MAIN ROAD AND OTHER CROSS RODAS IN BAGALAGUNTE IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : ಟೆಂಕಾ/ಡಿಎ/05/17ದಿ 8.8.2017

3. Head of Account which is Chargeable : PC1 2078

4. Work Order No. & Dt : ಆಡಳಿತ/ 1718 ಆ.

5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : —.

7. Measurement recorded in : M.B. No. SBM/12-18

8. Check measurement of the Asst. : M.B. No. ..... Page No. 58623 to 58631

Asst. Exe. Eng. / Exe. Eng : 25/9/17

9. Name of the Office / Official : 26/9/17. Page No. .....

incharge of the work :

10. a) Asst. Engineer : D.S.ಬಾಲಚಂದ್ರ

b) Asst. Exe. Engineer : ಶ್ರೀನಿವಾಸಮೂರ್ತಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SD ನ	4989053ನ	—	947ನ

CE/ADS 16/9/17

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXECUTIVE ENGINEER 26/9/17
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )

Scanned by CamScanner